

國立清華大學校務基金

固定資產建設改良擴充執行情形明細表

中華民國114 年 12 月份

單位:新臺幣元

第 1 頁

計畫名稱	本年度可用預算數					累計預算 分配數 (2)	執 行 情 形						差異或 落 後 原 因	改進措施
	以前年度 保 留 數	本 年 度 法 定 預 算 數	本 年 度 奉准先行 辦 理 數	調 整 數	合 計 (1)		累 計 執 行 數				比較增減			
							實支數	應付 未付數	合 計 (3)	% (3)/(2)	金額(4)= (3)-(2)	% (4)/(2)		
專案計畫	23,330,000	0	0	0	23,330,000	23,330,000	10,767,403	0	10,767,403	46.15	-12,562,597	-53.85		
教育大樓新建工程	23,330,000	0	0	0	23,330,000	23,330,000	10,767,403	0	10,767,403	46.15	-12,562,597	-53.85	1.公共藝術設置案刻正辦理設計方案審議程序。 2.勞務技術服務費請款作業，廠商尚有待檢討事項。	擬督促業務單位及廠商儘速辦理。
一般建築及設備計畫	9,041,000	973,448,000	238,504,000	0	1,220,993,000	1,220,993,000	997,012,452	93,746,990	1,090,759,442	89.33	-130,233,558	-10.67		
土地改良物	0	10,000,000	800,000	3,364,000	14,164,000	14,164,000	12,263,330	1,727,000	13,990,330	98.77	-173,670	-1.23		
土地改良物	0	10,000,000	800,000	3,364,000	14,164,000	14,164,000	0	1,727,000	1,727,000	12.19	-12,437,000	-87.81		
未完工程-土地改良物	0	0	0	0	0	0	12,263,330	0	12,263,330		12,263,330			
房屋及建築	9,041,000	256,599,000	50,209,000	56,290,000	372,139,000	372,139,000	213,111,743	90,819,990	303,931,733	81.67	-68,207,267	-18.33		
房屋及建築	9,041,000	256,599,000	50,209,000	56,290,000	372,139,000	372,139,000	2,330,535	0	2,330,535	0.63	-369,808,465	-99.37		
未完工程-房屋及建築	0	0	0	0	0	0	210,781,208	90,819,990	301,601,198		301,601,198			
機械及設備	0	526,160,000	173,760,000	-34,438,000	665,482,000	665,482,000	654,201,680	0	654,201,680	98.30	-11,280,320	-1.70		
機械及設備	0	526,160,000	173,760,000	-34,438,000	665,482,000	665,482,000	588,315,483	0	588,315,483	88.40	-77,166,517	-11.60		
訂購機件-機械及設備	0	0	0	0	0	0	65,886,197	0	65,886,197		65,886,197			
交通及運輸設備	0	18,300,000	2,604,000	-930,000	19,974,000	19,974,000	17,535,450	0	17,535,450	87.79	-2,438,550	-12.21		
交通及運輸設備	0	18,300,000	2,604,000	-930,000	19,974,000	19,974,000	17,535,450	0	17,535,450	87.79	-2,438,550	-12.21		
什項設備	0	162,389,000	11,131,000	-24,286,000	149,234,000	149,234,000	99,900,249	1,200,000	101,100,249	67.75	-48,133,751	-32.25	配合學校教學研究及計畫需求依實際數列支。	爾後督促各單位妥善規劃及詳加注意。
什項設備	0	162,389,000	11,131,000	-24,286,000	149,234,000	149,234,000	99,882,065	1,200,000	101,082,065	67.73	-48,151,935	-32.27		
訂購機件-什項設備	0	0	0	0	0	0	18,184	0	18,184		18,184			
總 計	32,371,000	973,448,000	238,504,000	0	1,244,323,000	1,244,323,000	1,007,779,855	93,746,990	1,101,526,845	88.52	-142,796,155	-11.48		
不動產、廠房及設備	32,371,000	973,448,000	238,504,000	0	1,244,323,000	1,244,323,000	1,007,779,855	93,746,990	1,101,526,845	88.52	-142,796,155	-11.48		
土地改良物	0	10,000,000	800,000	3,364,000	14,164,000	14,164,000	12,263,330	1,727,000	13,990,330	98.77	-173,670	-1.23		

保存年限:10年

國立清華大學校務基金
固定資產建設改良擴充執行情形明細表

中華民國114 年 12 月份

單位:新臺幣元

第 2 頁

計畫名稱	本年度可用預算數					累計預算 分配數 (2)	執 行 情 形						差異或 落 後 原 因	改進措施
	以前年度 保 留 數	本 年 度 法 定 預 算 數	本 年 度 奉准先行 辦 理 數	調 整 數	合 計 (1)		累 計 執 行 數				比較增減			
							實支數	應付 未付數	合 計 (3)	% (3)/(2)	金額(4)= (3)-(2)	% (4)/(2)		
房屋及建築	32,371,000	256,599,000	50,209,000	56,290,000	395,469,000	395,469,000	223,879,146	90,819,990	314,699,136	79.58	-80,769,864	-20.42		
機械及設備	0	526,160,000	173,760,000	-34,438,000	665,482,000	665,482,000	654,201,680	0	654,201,680	98.30	-11,280,320	-1.70		
交通及運輸設備	0	18,300,000	2,604,000	-930,000	19,974,000	19,974,000	17,535,450	0	17,535,450	87.79	-2,438,550	-12.21		
什項設備	0	162,389,000	11,131,000	-24,286,000	149,234,000	149,234,000	99,900,249	1,200,000	101,100,249	67.75	-48,133,751	-32.25		
總 計	32,371,000	973,448,000	238,504,000	0	1,244,323,000	1,244,323,000	1,007,779,855	93,746,990	1,101,526,845	88.52	-142,796,155	-11.48		

保存年限:10年